
WEEKLY UPDATE WITH PHOTOS For week commencing 19th June 2023

- Second to Third Floor, Core A columns are now complete
- Second to Third Floor, Core B columns are now complete
- Third floor slab Core A is now complete
- Third floor decking Core B is now complete
- Third floor Core B re-bar is in progress
- Third to Fourth Floor columns and walls are in progress
- External work will continue with a reduced level dig and new formation level created and the installation of the drainage along with retaining walls, this is now 75% complete and the final section will be completed in the next period
- The site offices are operational, and the first resident drop-in session was held in the meeting room on Wednesday the 14th of June
- We will continue emphasising the need to adhere to the transport management plan. We now have an agreement to change the traffic management plan meaning the vehicles will, as of Monday, the 3rd of April, access the site by Russell Road and exit the site via Sunbury Road. All sub-contractors have been sent the new plan and the gate man also has a copy displayed at the site entrance.
- The grubbing up the tarmac to the existing Thamesview House car park is now complete
- The reduced level dig is nearing completion
- Fencing has been removed to the contractor car park due to health and safety concerns



Tony Johnson
Senior Site Manager

Contact our Social Value and Community Team

☎ 0800 032 6760 (free phone) 8am to 8pm, seven days a week

✉ residents@hill.co.uk

✍ The Powder House
Gunpowder Mill
Powdermill Lane
Waltham Abbey
Essex, EN9 1BN



Thamesview House Bulletin

16th June 2023




Third Floor Core A Slab Reinforcement



Third Floor Core A Walls



Mortar Silos for Brickwork Delivered



Core Identification



Tony Johnson
Senior Site Manager

Contact our Social Value and Community Team

☎ 0800 032 6760 (free phone) 8am to 8pm, seven days a week

✉ residents@hill.co.uk

📍 The Powder House
Gunpowder Mill
Powdermill Lane
Waltham Abbey
Essex, EN9 1BN

